

EXECUTION STRATEGY & TIMELINES

Milestone Deployment Blueprint

Constructing and Commissioning the Closed-Loop Bio-Thermal Facility | Mpumalanga

The Staggered Construction Thesis

A high-yielding facility cannot be constructed simultaneously. Executing through structured, consecutive civil, electrical, and biological validation gates prevents operational capital loss.



Infrastructure Security

Civil shells and precise concrete gradients must be strictly verified before high-value bio-solar assets are exposed on site.



Dry Testing Protocol

Nursery floor steam manifolds and automated winches undergo a full 14-day dry calibration run prior to first batch introductions.

The 6-Month Execution Journey



Phase 1: Civil Gate

Months 1 - 3

Masonry shells, concrete flushes, sub-floors, and insulated roofs are completed.

Phase 2: Energy Gate

Months 4 - 5

Installation of the 30kW BESS, solar roofs, digesters, and boiler loops.

Phase 3: Launch Gate

Month 6

Dry diagnostics, deep sanitization, sensors calibration, and livestock loading.

Phase 1: Structural Civil Framework

Groundbreak & Envelope Enclosure

Focuses on laying down robust masonry foundations, structural portals, and thermal envelope shells designed to block exterior highveld storms.

- ✓ **Month 1:** Site clearing, earthworks, and pouring raw concrete slab foundations.
- ✓ **Month 2:** Erecting steel frames and double-skin masonry brick dividers.
- ✓ **Month 3:** Securing 50mm PIR roof sheets, storm winches, and slatted flooring.



Structural Baseline

Establishes weather-tight enclosures and precise 2% drainage slopes, preventing moist air pools before any electrical equipment enters.

Phase 2: Bio-Solar & Thermal Sync

Energy & Plumbing Integration

Deploying the off-grid power core and plumbing the co-generation loops that provide night-time floor warmth and generator volts.

- ✓ **Month 4:** Installing high-yield solar panels, 30kW inverters, and LFP battery packs.
- ✓ **Month 5:** Assembling anaerobic biogas tanks and plumbing subsurface steam manifolds under nursery pods.



The Energy Sync

Verifies the hybrid microgrid operates in perfect harmony, channeling boiler steam heat directly underneath the piglet sleeping zones.

Phase 3: Pre-Launch & Livestock Load

Month 6 is dedicated exclusively to deep system sanitization, dry testing under cold environments, and biological loading sequences.



Deep Sterilization

High-pressure chemical wash of walls and drinkers, locking down biosecurity boundaries.



Sensor Stress Run

Running the LoRaWAN gateways to check auto-winch triggers and sub-floor heat valves.



First Livestock Wave

Loading 5,760 day-old chicks and 160 weaners into sterilized compartments.

Consolidated Gantt Milestones

Implementation Phase	Core Deliverable Entries	Target Duration	Validation Sign-off Gate
Civil & Concrete	Concrete slabs, masonry walls, PIR roofing, slatted floors	Weeks 1 - 12	Civil Engineer Verification
Bio-Solar Power	30kW/30kWh BESS, solar roof arrays, biogas manifolds	Weeks 13 - 20	Microgrid Lead Certification
Biosecurity & IoT	Shower locks, gateway sensor loops, sanitization	Weeks 21 - 24	Biosafety Steward Clearance

Critical Path & Core Bottlenecks

Dependency Management

Operational failures occur when parallel timelines collapse. We identify and tightly manage three critical path dependencies:

- ✓ **Water Synchronization:** Solar boreholes must be functional by Month 2 to supply water for concrete curing.
- ✓ **Sump Topography:** Pouring the 2% sub-floor slope perfectly is vital before framing slats.
- ✓ **BESS Inverter Calibration:** Must sync with the biogas engine generator prior to cold brooding trials



Bottleneck Defense

A 2-week buffer is factored into the BESS installation schedule to absorb international shipment customs bottlenecks.

Contractor & Labor Allocation

Engineering Trade Team	Primary Responsibility Scope	Lead Lead Engineer	Local Labor Empowerment
Civil Construction	Excavations, structural slabs, partition masonry	Lead Structural Mason	12 Kinross local youth builders
Energy Microgrids	Solar arrays wiring, BESS, biogas GenSet	Renewable Integration Lead	4 Regional technical apprentices
Bio-Thermal Plumbing	Water towers, steam manifolds, digester hookup	Senior Hydrology Lead	6 Secunda apprentice plumbers

OPERATIONAL READINESS IN MOTION

6 Months to Zero-Grid Food Independence

<mailto:siphokhuzwayo12@gmail.com>

https://linkedin.com/in/sipho_khuzwayo

Prestige Cosmic Venture Engineering Timelines | Mpumalanga